

Status of J-PARC Neutrino Project T2K (Tokai-to-Kamioka)

Takashi Kobayashi
(KEK)

Contents

1. T2K experiment
2. Facility and Status
3. Summary

T2K experiment

Long baseline neutrino oscillation experiment
from Tokai to Kamioka.

Super-K: 50 kton
Water Cherenkov

$\sim 1\text{GeV } \nu_\mu$ beam
($\times 100$ of K2K)

J-PARC
0.75MW 50GeV PS



Phase2:
Hyper-K

Phase2:
4 MW

Physics goals

- Discovery of $\nu_\mu \rightarrow \nu_e$ appearance
- Precise meas. of disappearance $\nu_\mu \rightarrow \nu_x$
- Discovery of CP violation (Phase2)



Narrow intense beam: Off-axis beam

First Application
(ref.: BNL-E889 Proposal)

Super-K.

TargetHorns

Decay Pipe


θ

π decay Kinematics


$\pi (m_\pi, p_\pi)$

$\nu(E_\nu)$

θ



- ◆ Quasi Monochromatic Beam
- ◆ x 2~3 intense than NBB
- ◆ Tuned at oscillation maximum



Statistics at SK

(OAB 2.5 deg, 1 yr, 22.5 kt)

$\sim 2200 \nu_\mu$ tot




$\sim 1600 \nu_\mu$ CC

$\nu_e \sim 0.4\%$ at ν_μ peak

Sensitivity: ν_e appearance


Discovery of ν_e appearance ($\theta_{13}, \Delta m_{13}^2$)

$$P_{\mu \rightarrow e} \approx \sin^2 \theta_{23} \cdot \sin^2 2\theta_{13} \cdot \sin^2 \left(1.27 \Delta m_{13}^2 L / E_\nu \right)$$



Assuming $\sin^2 \theta_{23} = 0.5$, $\delta = 0$, no matter

Sensitivity: $\nu_\mu \rightarrow \nu_\mu$ disappearance



Goal

$$\delta(\sin^2 2\theta_{23}) \sim 0.01$$

$$\delta(\Delta m_{23}^2) \sim < 1 \times 10^{-4}$$

Stat. error

norm (+5%)


NQE (+5%)

E_{SK} (+1%)


beam shape ($\pm 20\%$)

beam width (5%)

Effect of systematic error on param meas.




J-PARC Facility



J-PARC = Japan Proton Accelerator Research Complex


Joint Project between KEK and JAERI

Location of JAERI at Tokai-village



J-PARC status

- Buildings for LINAC and 3GeVPS finished.
- North-east part of tunnel for 50GeVPS finished.
- South-west part of tunnel will finish in FY2006.
- First beam on 50GeV PS in FY2008



January, 2005


Neutrino Beam Line for T2K Experiment

Components

- Primary proton beam line
- Target/Horn system
- Decay pipe (130m)
- Beam dump
- muon monitors
- Near neutrino detector



Special Features

- Superconducting
combined function
magnets
- Off-axis beam





Proton beam line




Specifications

- 0.75MW , 50 GeV ($40\text{GeV}@t=0$)
- Single turn fast extraction
- Cycle: 3.5 second
- 3.3×10^{14} protons / spill
- 8 bunches / $4.2\mu\text{s}$
- $\epsilon = 6\pi\text{ mm.mr}$, $\Delta p / p = 0.31\%$
($\epsilon = 7.5\pi\text{ mm.mr}$, $\Delta p / p = 0.36\% @ 40\text{GeV}$)

Normal conducting magnets

Tanaka-san's talk

Preparation section




	Dipole	Quad.	Steer.	Total	(MIC)
Prep.	2(H)	5	3(H)+2(V)	12	(5)
FF	2(V)	4	2(H)+2(V)	10	(0?)
Total	4	9	9	22	(5?)

- 22 magnets in prep sect and FF sect.
 - Mineral Insulation Cable (MIC) for magnets $> 1\text{MGy/yr}$,
Other: Polyimide insulation
 - At high radiation area, quick maintenance mechanism needed.
- Status
 - Development of quick maintenance system in progress as common technologies for ν and hadron facility
 - Engineering design with FEM done for preparation section
 - Started procurement of cables and irons for prep. sect.



Superconducting magnets

T.Ogitsu, T.Nakamoto, et.al.,
Cryogenic Sci. Center, KEK

- **Combined function** magnets in arc part
 - Dipole Field: 2.587 T, Quad. Field: 18.62 T/m
 - Reduce cost while keeping large acceptance
 - Use common parts with LHC to reduce cost/risk
- First full size prototype completed
 - Cooled, current loaded
 - 7700A (ope. curr. @50GeV + 5%) achieved w/o any spontaneous quenching
- Contract for mass production made. Start fabrication soon



Prototype coils completed by
Oct. 2004



Shell Welding Completed (Dec21,04)



Vacuum Vessel from Spain

T.Kobayashi (KEK)

Put in vertical cryostat for cooling/current loading test (Feb.21,2005)





Superconducting magnet

Prototype magnet worked


- as designed
- without quench

Another “proof model” worked



Beam monitors

Hayato-san's talk





- Intensity (I)
 - Current Transformer (CT)
- Center Position (C)
 - Loop pickup monitor (LPM)
- Beam Profile (P)
 - Segmented Secondary Emission Monitor (SSEM)
- Loss monitor
 - Ionization Chamber
- Prototype made, tested with K2K fast beam
- Started final engineering design

Target Station

Nakadaira-san's talk

- Accommodate
 - Baffle: Graphite, 32mm ϕ hole x 1.7m long to protect 1st horn
 - Target
 - 3 Horns
- Area filled with Helium gas
 - reduce Tritium, NOx production
- Highly radio-activated
 - ~1Sv/h,
 - Need remote-controlled maintenance system
- Need cooling (Helium vessel, radiation shield,..)




Target

→ Nakadaira-san's talk


- Carbon Graphite: 30mm(D)x900mm(L), 2 interaction length (70% int.)
- Energy deposit: 58kJ/spill (~20kW)
- Equivalent stress ($\Delta T \sim 200K$) $\sim 7\text{MPa}$ (<Tensile strength of 37MPa)
- Cooled at outer surface

R&D and Design Status

- Helium cooling method designed
- Prototype of Graphite target made
 - Feasibility of machining proved
- Radiation damage of Graphite tested




Prototype production




Horn system

beam → Target



1st Horn 2nd Horn

→ Sekiguchi-san's talk



3rd Horn

- Field shape optimization completed.
- 320kA pulsed current operation
- Prototype horns are made
 - 1st horn inner/outer conductor
 - 3rd horn inner conductor
- Preparing for pulsing test



3rd horn outer conductor




1st horn outer conductor



1st horn inner conductor


Decay Volume



Cross section: 2.2m(W)x2.8m(H)


- Cover Off Axis angle : 2°~3°
- Square box shape made with water cooled iron plates ($T < 60^{\circ}\text{C}$)
- Filled by 1atm Helium gas
- 50m part crossing w/ 3NBT completed.
- Remaining part in 2007&2008

3.0m(W)x4.6m(H)



Common decay pipe for SK/HK covering 2~3 deg OA angle

Candidate site for HK



Beam eye




表 3.1: E_ν at the oscillation maximum for the baseline length of 295km and corresponding off-axis angle.

Δm^2	2.04	2.18	2.75	3.17	3.28
$[10^{-3} \text{eV}^2]$	(90% A.R.)	(80% A.R.)	(best fit)	(80% A.R.)	(90 % A.R)
$E_\nu [\text{GeV}]$	0.487	0.520	0.656	0.756	0.782
OA angle[deg.]	3.1	3.0	2.4	2.1	2.0

Cover this region

Civil construction of DV

Sep. 2, 2004



Oct. 26, 2004



Feb. 9, 2005




May 23, 2005



Beam dump & Muon monitor

Ishida-san's talk

Kurosawa-san's talk





Muon monitors

- spill-by-spill monitor of beam direction/intensity
- Ionization chambers
- Silicon or Diamond Detectors


Beam dump

- Graphite blocks with cooling modules


- Copper blocks with cooling path



Neutrino Detectors






- **First near detectors @280m**
 - 2 detectors: On/Off-axes
 - On-axis: intensity/direction
 - Grid type detectors **Kurimoto-san's talk**
 - Off-axis: Flux/spect./vint/ve
 - UA1 magnet + TPC **Hiraide-san's talk**
- **Second near detector @ ~2km**
 - **Not in the approved budget**



Far Detectors

**1st Phase (2009~, ≥5yrs)
Super-Kamiokande(22.5kt)**

**2nd Phase (201x~?)
Hyper-Kamiokande(~540kt)**




Schedule of ν beam line

Near detector
 •const.: '07~'08
 •Install: '08

Beam dump & half of Decay vol.
 •const.: '07~'08
 •Install: '08

Target station
 •const.: '06~'07
 •Install: '08

Proton beam line
 •const.: '05~'06
 •Install: '08



	2004				2005				2006				2007				2008				2009			
	1st yr				2nd yr				3rd yr				4th yr				Last yr				H21			
	4	7	10	1	4	7	10	1	4	7	10	1	4	7	10	1	4	7	10	1	4	7	10	1
Decay Volume I																								
Primary Beam Tunnel																								
1st Util. Build.(NU1)																								
Installation Build.(NC)																								
TS (underground)																								
TS building																								
TS instrumentation/ test operation																								

Start
experiment

Summary

- T2K Experiment
 - High intensity superbeam experiment
 - Off-axis beam
 - Primary goal: Discovery of ν_e appearance
- Neutrino beam facility
 - Construction started in April 2004
- Intensive R&D and design work of beam line components
- Start experiment in 2009

See coming talks for technical detail of each component